

Individual and Collective Dose Estimates for Interventions at the PS SS15

Sanja Damjanovic, DGS-RP

CERN, November 22, 2012

Intervention Scenarios TPS15

Failure	Classification	Operation
1. Blade damage	Catastrophic	Replacement of complete system
2. MU14 or 15 Failure	Catastrophic	Removal (?) and reinstallation of complete system
3. Vacuum leak	Catastrophic / local Intervention	Shielding dismantling + Diagnostics
4. Beam Instrumentation failure	Medium - Bad	Dismantle roof shielding or manual removal of blade (Manivelle)
5. Drive system	Medium - Bad	Manual removal of blade (Manivelle)
6. Water leak on cooling circuit	Medium	Replace joint or cooling hose, or isolate and run "hot"
7. Other failure modes??	??	??



CONTROLLED AREA

Risk of Personnel Exposure	Level 1	Approval Procedure	General	Trigger Levels
			$H_p < 2 \text{ mSv/month}$ $H_p < 6 \text{ mSv/year}$ Entry/Exit Doses	
		<i>Access requires no special request; only entry and exit doses are recorded</i> Entry/Exit Control	↓	$H' < 100 \mu\text{Sv/h}$ $H_C < 100 \text{ man-}\mu\text{Sv}$ $H_i < 100 \mu\text{Sv}$
	Level 2	<i>Written request including different levels of details according to respective residual dose rates or expected individual and collective doses</i> RP (WP and WPC) RSO (WPC only)	Work ProCedure ↔ Work Permit	$H' < 2 \text{ mSv/h}$ $H_C < 10 \text{ man-mSv}$ $H_i < 1 \text{ mSv}$ Machining
Level 3	<i>Access requires formal approval by expert meeting leading to a detailed and highly optimized work plan.</i> RP, RSO, AB, Foreman,...	ALARA Committee	$H' > 2 \text{ mSv/h}$ $H_C > 10 \text{ man-mSv}$ $H_i > 1 \text{ mSv}$ Design Change	



CERN design criterion: 2mSv/person/intervention

FLUKA simulations of 3-dim residual dose rate maps for different cooling times allow to estimate and optimize individual and collective doses for possible intervention processes

Detailed information on intervention processes and duration required


1 & 2, REPLACEMENT OF COMPLETE SYSTEM	Specialist	Time and distance	Comments
Venting of sector	TE-VSC	10 mins, remote intervention	
Dismantling of shielding	EN-HE-HH	1 hour, distance >1m	3 persons, 1h/person
Disconnection of upstream and downstream flanges	TE-VSC	5 mins, contact	2 persons, 2.5min/person
Disconnect cabling, compressed air, water cooling, etc	TE-ABT, BE-BI, TE-VSC	10 mins, distance -contact	2 persons, 2.5min/person 1 person (TE-VSC), 5min/person
Removal of tank assembly	TE-ABT, EN-HE-HH	10 mins, distance 1m 2 persons, 2min/person – contact, 8min/person - 1m	Includes removal of support locking mechanisms
Installation of spare	TE-ABT, EN-HE-HH	15 mins, contact	This spare is non radioactive 3 persons, 5min/person
Reconnection of flanges	TE-VSC	10-15 mins	2 persons, 7.5min/person
Reconnection of cables, air, and water cooling.	TE-ABT BE-BI TE-VSC	10 mins	3 persons, 10min/person
Leak test	TE-VSC	30 mins	1 person, 30min/person
Installation of shielding	EN-HE-HH	1 hour	3 persons, 1h/person
Testing			

Transport of a Realistic Beam through SS15



Dose Rates due to interactions within SS15

ISL beam: 0.47% loss CORE beam: 0.06% loss




beam loss $\sim 0.5\%$ within SS15

for the same beam loss fractions within SS15 slightly higher dose for the ISL compared to CORE beam


dose rate level in the region of SS15 due to additional beam losses within SS16 very small

Conservative approach:
consider 1% of ISL beam loss within SS15

Residual Effective Dose Rates [mSv/h]




projections along y (horizontal) at the beam level




2-dim projections in x-y plane,
averaged over $\Delta z = 110$ cm
(-1190 < z < -1080 cm,
middle of SS15)

z-beam direction
x-vertical direction
y-horizontal direction



Residual Effective Dose Rates [mSv/h]

projections along y (horizontal) at the beam level



Dose Rate between septum tank and local shielding

1 hour: 22 – 70 mSv/h

3 days: 7 – 35 mSv/h

1 month: 3 – 15 mSv/h


(4-5 times higher rates in the gap towards external side of the machine)

Dose Rate outside the local shielding

1 hour: 1.7 – 2 mSv/h




3 days: 0.2 – 0.25 mSv/h

1 month: 0.1 – 0.12 mSv/h




2-dim projections in x-y plane, averaged over $\Delta z=110\text{cm}$ ($-1190 < z < -1080\text{cm}$)

Residual Dose Rates [mSv/h] after a cooling time of 3 days




Removal: top and middle part of downstream shielding

Residual Dose Rate [mSv/h] – top and downstream part of the shielding dismantled



2-dim projections in y-z plane at the beam level (averaged over $-10 < x_{\text{beam}} < 10$ cm)



Projections along y at the beam level for the z position of the downstream flange



Dose Rate between septum tank and local shielding:



- 1 hour: 15 – 20 mSv/h
- 3 days: 4 – 6.5 mSv/h
- 1 month: 2.1 – 3.4 mSv/h

Residual Dose Rate after a cooling time of 3 days [mSv/h]



After removing the top part of the shielding, height of the remaining side shielding 150 cm (~23cm above the beam level)

Projections along y (horizontal) for the z positions of the downstream and the upstream flange for 2 different heights: **beam level** and **+25 cm above the beam (~side shielding height)**




Estimation of Individual and Collective Doses for the Intervention Scenarios 1&2, i.e. Replacement of Complete System


1 & 2, REPLACEMENT OF COMPLETE SYSTEM	Specialist	Time and distance	Comments
Venting of sector	TE-VSC	10 mins, remote intervention	
Dismantling of shielding	EN-HE-HH	1 hour, distance >1m	
Disconnection of upstream and downstream flanges	TE-VSC	5 mins, contact	
Disconnect cabling, compressed air, water cooling, etc	TE-ABT, BE-BI, TE-VSC	10 mins, distance -contact	
Removal of tank assembly	TE-ABT, EN-HE-HH	10 mins, distance 1m	Includes removal of support locking mechanisms
Installation of spare	TE-ABT, EN-HE-HH	15 mins, contact	This spare is non radioactive
Reconnection of flanges	TE-VSC	10-15 mins	
Reconnection of cables, air, and water cooling.	TE-ABT BE-BI TE-VSC	10 mins	
Leak test	TE-VSC	30 mins	
Installation of shielding	EN-HE-HH	1 hour	
Testing			

Intervention Scenario 1&2; Action - Dismantling of shielding


3 persons (EN-HE-HH specialists) involved: time/person = 1 h, distance >1m



projections along y (horizontal) at the level of top shielding




projections along z (longitudinal) at the beam level and at 1m horizontal (y) distance



2-dim projections in x-y plane, averaged over $\Delta z = 110$ cm ($-1190 < z < -1080$ cm)

Intervention Scenario 1&2; Action – Dismantling of shielding

3 persons (EN-HE-HH specialists) involved: time/person = 1 h, distance >1m



position of 1st person:

10 min: $x=85$ cm, $\langle z \rangle = -1140$ cm, $\langle y \rangle = 0$


50 min: $x=0$, $\langle z \rangle = -1140$ cm, $y=100$ cm

accumulated dose by 1st person:

$$0.1 \text{ mSv/h} \times 10 \text{ min} = 0.02 \text{ mSv}$$

$$0.22 \text{ mSv/h} \times 50 \text{ min} = 0.18 \text{ mSv}$$

$$\text{Total } 0.2 \text{ mSv}$$



positions of 2nd and 3rd persons:

$x=0$ cm, $\langle z \rangle = -1140$ cm, $y=100$ cm

accumulated dose by 2nd person:



$$0.22 \text{ mSv/h} \times 60 \text{ min} = 0.22 \text{ mSv}$$

accumulated dose by 3rd person:

$$0.22 \text{ mSv/h} \times 60 \text{ min} = 0.22 \text{ mSv}$$

Total collective dose: 0.64 mSv

Intervention Scenario 1&2; Action - Disconnection of upstream and downstream flanges



projections along y for the z positions
of the downstream and upstream flanges

2 persons (TE-VSC specialists) involved,
time/person = 2.5 min, contact

example - cooling time 3 days

position of 1st person: x=25 cm, z=-1075cm

3 different y-options considered:

1) y=20 cm; 2) y=30cm; y=40cm

accumulated dose by 1st person:

$$1) 1.9 \text{ mSv/h} \times 2.5 \text{ min} = 0.08 \text{ mSv}$$

$$2) 1.0 \text{ mSv/h} \times 2.5 \text{ min} = 0.042 \text{ mSv}$$

$$3) 0.86 \text{ mSv/h} \times 2.5 \text{ min} = 0.036 \text{ mSv}$$

position of 2nd person: x=25 cm, z=-1185cm

1) y=20 cm; 2) y=30cm; y=40cm

accumulated dose by 2nd person:

$$1) 2.3 \text{ mSv/h} \times 2.5 \text{ min} = 0.1 \text{ mSv}$$

$$2) 0.8 \text{ mSv/h} \times 2.5 \text{ min} = 0.033 \text{ mSv}$$

$$3) 0.3 \text{ mSv/h} \times 2.5 \text{ min} = 0.013 \text{ mSv}$$

1) Total collective dose: 0.18 mSv

Intervention Scenario 1&2

Action – Disconnect cabling, compressed air, water cooling, etc.


3 persons involved, total time 10 min, contact

1st TE-ABT specialist: time/person = 2.5 min, contact

2nd BE-BI specialist: time/person = 2.5 min, contact

3rd TE-VSC specialist: time/person = 5 min, contact

example - cooling time 3 days



projections along y (horizontal) for z averaged over the blade length (-1170cm<z<-1130 cm), and for 2 different heights: **beam level** and **+25 cm above the beam (~side shielding height)**

persons positions: x=25 cm, <z>=-1150cm

3 different y-options considered:

1) y=20 cm; 2) y=30cm; y=40cm

accumulated dose by 1st and 2nd person:

1) $3.0\text{mSv/h} \times 2.5\text{min} = 0.125\text{ mSv}$

2) $0.95\text{mSv/h} \times 2.5\text{min} = 0.04\text{ mSv}$

3) $0.4\text{mSv/h} \times 2.5\text{min} = 0.017\text{ mSv}$

accumulated dose by 3rd person:

1) $3.0\text{mSv/h} \times 5.0\text{min} = 0.25\text{ mSv}$

2) $0.95\text{mSv/h} \times 5.0\text{min} = 0.08\text{ mSv}$

3) $0.4\text{mSv/h} \times 5.0\text{min} = 0.033\text{mSv}$

1) Total collective dose= 0.5 mSv

Intervention Scenario 1&2


Action – Removal of tank assembly

2 persons involved, total time 10 min

1st TE-ABT specialist: time/person = 2 min-contact, 8min-distance 1m

2nd EN-HE-HH specialist: time/person = 2 min-contact, 8min-distance 1m

example - cooling time 3 days



projections along y (horizontal) for z averaged over the septum tank length (-1190cm < z < -1120 cm), and for 2 different heights: beam level and +25 cm above the beam (~side shielding height)

persons positions: x=25 cm, <z>=-1155cm
contact - 3 different y-options considered:
1) y=20 cm; 2) y=30cm; y=40cm

accumulated dose by 1st and 2nd person:

contact:

$$1) 3.0 \text{ mSv/h} \times 2 \text{ min} = 0.1 \text{ mSv}$$

$$2) 0.9 \text{ mSv/h} \times 2 \text{ min} = 0.03 \text{ mSv}$$

$$3) 0.4 \text{ mSv/h} \times 2 \text{ min} = 0.013 \text{ mSv}$$

distance 1m:

$$0.15 \times 8 \text{ min} = 0.02 \text{ mSv}$$

1) Total collective dose = 0.24 mSv

Intervention Scenario 1&2


Action – Installation of spare tank

3 persons involved, total time 15 min

1st and 2nd TE-ABT specialist: time/person = 5 min-contact


3rd EN-HE-HH specialist: time/person = 5 min-contact

example - cooling time 3 days



2-dim projections in x-y plane, averaged over $\Delta z=110\text{cm}$ ($-1190 < z < -1080\text{cm}$) with the septum tank and the top part of the shielding removed

Removal: dummy septum tank and top and middle part of downstream shielding



projections along y (horizontal) for z averaged over the septum tank length ($-1190\text{cm} < z < -1120\text{ cm}$), and for 2 different heights: **beam level** and **+25 cm above the beam** (~side shielding height)

Intervention Scenario 1&2


Action – Installation of spare tank

3 persons involved, total time 15 min

1st and 2nd TE-ABT specialist: time/person = 5 min-contact

3rd EN-HE-HH specialist: time/person = 5 min-contact

example - cooling time 3 days



persons positions: $x=25$ cm, $\langle z \rangle = -1155$ cm

3 different y-options considered:

1) $y=20$ cm; 2) $y=30$ cm; 3) $y=40$ cm

accumulated dose by 1st, 2nd and 3rd person:

$$1) 0.6 \text{ mSv/h} \times 5 \text{ min} = 0.05 \text{ mSv}$$



$$2) 0.4 \text{ mSv/h} \times 5 \text{ min} = 0.03 \text{ mSv}$$

$$3) 0.26 \text{ mSv/h} \times 5 \text{ min} = 0.02 \text{ mSv}$$

1) Total collective dose = 0.15 mSv

projections along y (horizontal) for z averaged over the septum tank length ($-1190 \text{ cm} < z < -1120 \text{ cm}$), and for 2 different heights: **beam level** and **+25 cm above the beam** (~side shielding height)

Intervention Scenario 1&2; Action – Reconnection of flanges



2 persons (TE-VSC specialists) involved,
time/person = 7.5 min, contact

example - cooling time 3 days

position of 1st person: x=25 cm, z=-1075cm

3 different y-options considered:

1) y=20 cm; 2) y=30cm; y=40cm

accumulated dose by 1st person:

$$1) 1.5\text{mSv/h} \times 7.5\text{min} = 0.19 \text{ mSv}$$

$$2) 1.0\text{mSv/h} \times 7.5\text{min} = 0.13 \text{ mSv}$$

$$3) 0.8\text{mSv/h} \times 7.5\text{min} = 0.1 \text{ mSv}$$

position of 2nd person: x=25 cm, z=-1185cm

1) y=20 cm; 2) y=30cm; y=40cm

accumulated dose by 2nd person:

$$1) 0.4\text{mSv/h} \times 7.5\text{min} = 0.05 \text{ mSv}$$

$$2) 0.25\text{mSv/h} \times 7.5\text{min} = 0.03 \text{ mSv}$$

$$3) 0.2\text{mSv/h} \times 7.5\text{min} = 0.025 \text{ mSv}$$

1) Total collective dose: 0.24 mSv

projections along y for the z positions
of the downstream and upstream flanges

Intervention Scenario 1&2

Action – Reconnection of cables, compressed air, water cooling, etc.


3 persons involved, total time 30 min, contact

1st TE-ABT specialist: time/person = 10 min, contact

2nd BE-BI specialist: time/person = 10 min, contact

3rd TE-VSC specialist: time/person = 10 min, contact

example - cooling time 3 days



persons positions: $x=25$ cm, $\langle z \rangle = -1130$ cm

3 different y-options considered:

1) $y=20$ cm; 2) $y=30$ cm; 3) $y=40$ cm

accumulated dose by 1st, 2nd and 3rd persons:

$$1) 0.9 \text{ mSv/h} \times 10 \text{ min} = 0.15 \text{ mSv}$$

$$2) 0.5 \text{ mSv/h} \times 10 \text{ min} = 0.08 \text{ mSv}$$

$$3) 0.4 \text{ mSv/h} \times 10 \text{ min} = 0.07 \text{ mSv}$$

projections along y (horizontal) for z averaged from the upstream to the downstream flange, and for 2 different heights: **beam level** and **+25 cm above the beam (~side shielding height)**

1) Total collective dose = 0.45 mSv


Intervention Scenario 1&2

Action – Leak Test

1 person involved, total time 30 min

TE-VSC specialist: time/person = 30 min-contact

example - cooling time 3 days



person position: $x=25$ cm, $\langle z \rangle = -1130$ cm

3 different y-options considered:

1) $y=20$ cm; 2) $y=30$ cm; $y=40$ cm

accumulated dose by the person:

$$1) 0.9 \text{ mSv/h} \times 30 \text{ min} = 0.45 \text{ mSv}$$

$$2) 0.5 \text{ mSv/h} \times 30 \text{ min} = 0.25 \text{ mSv}$$


$$3) 0.4 \text{ mSv/h} \times 30 \text{ min} = 0.2 \text{ mSv}$$

projections along y (horizontal) for z averaged from the upstream to the downstream flange, and for 2 different heights: **beam level** and **+25 cm above the beam** (~side shielding height)

1) Total collective dose = 0.45 mSv

Intervention Scenario 1&2; Action – Installation of shielding

3 persons (EN-HE-HH specialists) involved:
time/person = 1 h, distance >1m



projections along z (longitudinal) at the
beam level and at 1m horizontal (y) distance

positions of 1st, 2nd and 3rd persons:
60 min: x=0, <z>-1140 cm, y=100cm

accumulated dose by 1st person:

$$0.22 \text{ mSv/h} \times 60 \text{ min} = 0.22 \text{ mSv}$$

accumulated dose by 2nd person:

$$0.22 \text{ mSv/h} \times 60 \text{ min} = 0.22 \text{ mSv}$$

accumulated dose by 3rd person:

$$0.22 \text{ mSv/h} \times 60 \text{ min} = 0.22 \text{ mSv}$$

Total collective dose: 0.64 mSv

Dose per person and intervention accumulated during the 'Replacement of the complete system' at PS SS15 after cooling time of **3 days**


Work description (Task)	Dep/Grp (executing)	Dose/person (EN-HE-HH_1 st /2 nd /3 rd) [mSv]	Dose/person (TE-VSC_1 st) [mSv]	Dose/person (TE-VSC_2 nd) [mSv]	Dose/person (TE-ABT-1 st /2 nd) [mSv]	Dose/person (BE-BI) [mSv]	Total collective Dose [mSv]
Actions							3.51
Venting of sector	TE-VSC	remote					
Dismantling of shielding	EN-HE-HH	0.2/0.22/0.22					0.64
Disconnection of downstream and upstream flanges	TE/VSC		0.08	0.1			+0.18
Disconnect cabling, compressed air, water cooling, etc.	TE-ABT, BE-BI, TE-VSC		0.25		0.125/0	0.125	+0.5
Removal of tank assembly	TE-ABT, EN-HE-HH	0.12/0/0			0.12/0		+0.24
Installation of spare	TE-ABT, EN-HE-HH	0.05/0/0			0.05/0.05		+0.15
Reconnection of downstream and upstream flanges	TE/VSC		0.19	0.05			+0.24
Reconnection of cables, air, and water cooling	TE-ABT/BE-BI/TE-VSC		0.15		0.15/0	0.15	+0.45
Leak test	TE-VSC		0.45				+0.45
Installation of shielding	EN-HE-HH	0.22/0.22/0.22					+0.66
		0.59/0.44/0.44	1.12	0.15	0.45/0.05	0.275	3.51

Individual and Collective Doses Estimated for the Intervention -Replacement of the complete system- at PS SS15

Specialist from Dep/Grp executing	cooling time								
	Accumulated Dose / Person [mSv/person]								
	1h	8h	1 day	3 days	1 week	2 weeks	1 month	40 days	4 months
TE-VSC-1 st	5.86	4.16	2.41	1.12	0.81	0.68	0.57	0.52	0.33
TE-VSC-2 nd	0.68	0.49	0.29	0.15	0.1	0.09	0.07	0.07	0.04
EN-HE-HH-1 st	3.06	2.08	1.22	0.59	0.45	0.39	0.3	0.27	0.15
EN-HE-HH-2 nd	2.24	1.47	0.87	0.44	0.34	0.29	0.22	0.19	0.12
EN-HE-HH-3 rd	2.24	1.47	0.87	0.44	0.34	0.29	0.22	0.19	0.12
TE-ABT-1 st	2.26	1.62	0.95	0.45	0.33	0.28	0.22	0.2	0.125
TE-ABT-2 nd	0.44	0.32	0.17	0.05	0.033	0.028	0.025	0.023	0.017
BE-BI	1.4	1.0	0.58	0.28	0.2	0.17	0.13	0.13	0.08
Collective Dose [mSv] – ‘8 persons’	18.2	12.6	7.4	3.5	2.6	2.2	1.8	1.6	1.0

Minimum waiting time of at least 3 days required

Individual and Collective Doses Estimated for the Intervention -Replacement of the complete system- at PS SS15



Minimum waiting time of at least 3 days required

For waiting times between 3 days and 1 week no need for ALARA committee

Annex

Accumulated Dose per Person and Intervention during the 'Replacement of the complete system' at PS SS15 for different cooling times

Accumulated Dose per person and intervention during the 'Replacement of the complete system' at PS SS15 after cooling time of 1 hour

Work description (Task)	Dep/Grp (executing)	Dose/person (EN-HE-HH_1 st /2 nd /3 rd) [mSv]	Dose/person (TE-VSC_1 st) [mSv]	Dose/person (TE-VSC_2 nd) [mSv]	Dose/person (TE-ABT-1 st /2 nd) [mSv]	Dose/person (BE-BI) [mSv]	Total collective dose [mSv]
Actions							18.2
Venting of sector	TE-VSC	remote					
Dismantling of shielding	EN-HE-HH	1.06/1.1/1.1					3.26
Disconnection of downstream and upstream flanges	TE/VSC		0.28	0.27			+0.55
Disconnect cabling, compressed air, water cooling, etc.	TE-ABT, BE-BI, TE-VSC		0.8		0.4/0	0.4	+1.6
Removal of tank assembly	TE-ABT, EN-HE-HH	0.42/0/0			0.42/0		+0.84
Installation of spare	TE-ABT, EN-HE-HH	0.44/0/0			0.44/0.44		+1.32
Reconnection of downstream and upstream flanges	TE/VSC		0.78	0.41			+1.19
Reconnection of cables, air, and water cooling	TE-ABT/BE-BI/TE-VSC		1.0		1.0/0	1.0	+3.0
Leak test	TE-VSC		3.0				+3.0
Installation of shielding	EN-HE-HH	1.14/1.14/1.14					+3.42
		3.06/2.24/2.24	5.86	0.68	2.26/0.44	1.4	18.2

Accumulated Dose per Person and Intervention during the 'Replacement of the complete system' at PS SS15 after cooling time of 8 hour

Work description (Task)	Dep/Grp (executing)	Dose/person (EN-HE-HH_1 st /2 nd /3 rd) [mSv]	Dose/person (TE-VSC_1 st) [mSv]	Dose/person (TE-VSC_2 nd) [mSv]	Dose/person (TE-ABT-1 st /2 nd) [mSv]	Dose/person (BE-BI) [mSv]	Total collective dose [mSv]
Actions							12.6
Venting of sector	TE-VSC	remote					
Dismantling of shielding	EN-HE-HH	0.7/0.71/0.71					2.12
Disconnection of downstream and upstream flanges	TE/VSC		0.2	0.2			+0.4
Disconnect cabling, compressed air, water cooling, etc.	TE-ABT, BE-BI, TE-VSC		0.6		0.3/0	0.3	+1.2
Removal of tank assembly	TE-ABT, EN-HE-HH	0.3/0/0			0.3/0		+0.6
Installation of spare	TE-ABT, EN-HE-HH	0.32/0/0			0.32/0.32		+0.96
Reconnection of downstream and upstream	TE/VSC		0.56	0.29			+0.85
Reconnection of cables, air, and water cooling	TE-ABT/BE-BI/TE-VSC		0.7		0.7/0	0.7	+2.1
Leak test	TE-VSC		2.1				+2.1
Installation of shielding	EN-HE-HH	0.76/0.76/0.76					+2.28
		2.08/1.47/1.47	4.16	0.49	1.62/0.32	1.0	12.6

Accumulated Dose per Person and Intervention during the 'Replacement of the complete system' at PS SS15 after cooling time of 1 day

Work description (Task)	Dep/Grp (executing)	Dose/person (EN-HE-HH_1 st /2 nd /3 rd) [mSv]	Dose/person (TE-VSC_1 st) [mSv]	Dose/person (TE-VSC_2 nd) [mSv]	Dose/person (TE-ABT-1 st /2 nd) [mSv]	Dose/person (BE-BI) [mSv]	Total collective dose [mSv]
Actions							7.36
Venting of sector	TE-VSC	remote					
Dismantling of shielding	EN-HE-HH	0.4/0.42/0.42					1.24
Disconnection of downstream and upstream flanges	TE/VSC		0.13	0.14			+0.27
Disconnect cabling, compressed air, water cooling, etc.	TE-ABT, BE-BI, TE-VSC		0.4		0.2/0	0.2	+0.8
Removal of tank assembly	TE-ABT, EN-HE-HH	0.2/0/0			0.2/0		+0.4
Installation of spare	TE-ABT, EN-HE-HH	0.17/0/0			0.17/0.17		+0.51
Reconnection of downstream and upstream flanges	TE/VSC		0.35	0.15			+0.5
Reconnection of cables, air, and water cooling	TE-ABT/BE-BI/TE-VSC		0.38		0.38/0	0.38	+1.14
Leak test	TE-VSC		1.15				+1.15
Installation of shielding	EN-HE-HH	0.45/0.45/0.45					+1.35
		1.22/0.87/0.87	2.41	0.29	0.95/0.17	0.58	7.36

Accumulated Dose per Person and Intervention during the 'Replacement of the complete system' at PS SS15 after cooling time of **1 week**

Work description (Task)	Dep/Grp (executing)	Dose/person (EN-HE-HH_1 st /2 nd /3 rd) [mSv]	Dose/person (TE-VSC_1 st) [mSv]	Dose/person (TE-VSC_2 nd) [mSv]	Dose/person (TE-ABT-1 st /2 nd) [mSv]	Dose/person (BE-BI) [mSv]	Total collective dose [mSv]
Actions							2.6
Venting of sector	TE-VSC	remote					
Dismantling of shielding	EN-HE-HH	0.15/0.17/0.17					0.49
Disconnection of downstream and upstream flanges	TE/VSC		0.07	0.07			+0.14
Disconnect cabling, compressed air, water cooling, etc.	TE-ABT, BE-BI, TE-VSC		0.2		0.1/0	0.1	+0.4
Removal of tank assembly	TE-ABT, EN-HE-HH	0.095/0/0			0.095/0		+0.19
Installation of spare	TE-ABT, EN-HE-HH	0.033/0/0			0.033/0.033		+0.1
Reconnection of downstream and upstream flanges	TE/VSC		0.14	0.03			+0.17
Reconnection of cables, air, and water cooling	TE-ABT/BE-BI/TE-VSC		0.1		0.1/0	0.1	+0.3
Leak test	TE-VSC		0.3				+0.3
Installation of shielding	EN-HE-HH	0.17/0.17/0.17					+0.51
		0.45/0.34/0.34	0.81	0.10	0.33/0.033	0.2	2.6

Accumulated Dose per Person and Intervention during the 'Replacement of the complete system' at PS SS15 after cooling time of 2 weeks

Work description (Task)	Dep/Grp (executing)	Dose/person (EN-HE-HH_1 st /2 nd /3 rd) [mSv]	Dose/person (TE-VSC_1 st) [mSv]	Dose/person (TE-VSC_2 nd) [mSv]	Dose/person (TE-ABT-1 st /2 nd) [mSv]	Dose/person (BE-BI) [mSv]	Total collective dose [mSv]
Actions							2.2
Venting of sector	TE-VSC	remote					
Dismantling of shielding	EN-HE-HH	0.13/0.14/0.14					0.41
Disconnection of downstream and upstream flanges	TE/VSC		0.054	0.067			+0.12
Disconnect cabling, compressed air, water cooling, etc.	TE-ABT, BE-BI, TE-VSC		0.18		0.09/0	0.09	+0.36
Removal of tank assembly	TE-ABT, EN-HE-HH	0.08/0/0			0.08/0		+0.16
Installation of spare	TE-ABT, EN-HE-HH	0.028/0/0			0.028/0.028		+0.084
Reconnection of downstream and upstream flanges	TE/VSC		0.12	0.025			+0.145
Reconnection of cables, air, and water cooling	TE-ABT/BE-BI/TE-VSC		0.08		0.08/0	0.08	+0.24
Leak test	TE-VSC		0.25				+0.25
Installation of shielding	EN-HE-HH	0.15/0.15/0.15					+0.45
		0.39/0.29/0.29	0.68	0.09	0.28/0.028	0.17	2.2

Accumulated Dose per Person and Intervention during the 'Replacement of the complete system' at PS SS15 after cooling time of 1 month

Work description (Task)	Dep/Grp (executing)	Dose/person (EN-HE-HH_1 st /2 nd /3 rd) [mSv]	Dose/person (TE-VSC_1 st) [mSv]	Dose/person (TE-VSC_2 nd) [mSv]	Dose/person (TE-ABT-1 st /2 nd) [mSv]	Dose/person (BE-BI) [mSv]	Total collective dose [mSv]
Actions							1.76
Venting of sector	TE-VSC	remote					
Dismantling of shielding	EN-HE-HH	0.1/0.11/0.11					0.32
Disconnection of downstream and upstream flanges	TE/VSC		0.038	0.05			+0.088
Disconnect cabling, compressed air, water cooling, etc.	TE-ABT, BE-BI, TE-VSC		0.13		0.065/0	0.065	+0.26
Removal of tank assembly	TE-ABT, EN-HE-HH	0.06/0/0			0.06/0		+0.12
Installation of spare	TE-ABT, EN-HE-HH	0.025/0/0			0.025/0.025		+0.075
Reconnection of downstream and upstream flanges	TE/VSC		0.11	0.022			+0.132
Reconnection of cables, air, and water cooling	TE-ABT/BE-BI/TE-VSC		0.07		0.07/0	0.07	+0.21
Leak test	TE-VSC		0.22				+0.22
Installation of shielding	EN-HE-HH	0.11/0.11/0.11					+0.33
		0.3/0.22/0.22	0.57	0.072	0.22/0.025	0.135	1.76

Accumulated Dose per Person and Intervention during the 'Replacement of the complete system' at PS SS15 after cooling time of 40 days

Work description (Task)	Dep/Grp (executing)	Dose/person (EN-HE-HH_1 st /2 nd /3 rd) [mSv]	Dose/person (TE-VSC_1 st) [mSv]	Dose/person (TE-VSC_2 nd) [mSv]	Dose/person (TE-ABT-1 st /2 nd) [mSv]	Dose/person (BE-BI) [mSv]	Total collective dose [mSv]
Actions							1.6
Venting of sector	TE-VSC	remote					
Dismantling of shielding	EN-HE-HH	0.09/0.095/0.095					0.28
Disconnection of downstream and upstream flanges	TE/VSC		0.033	0.046			+0.079
Disconnect cabling, compressed air, water cooling, etc.	TE-ABT, BE-BI, TE-VSC		0.12		0.06/0	0.06	+0.24
Removal of tank assembly	TE-ABT, EN-HE-HH	0.055/0/0			0.055/0		+0.11
Installation of spare	TE-ABT, EN-HE-HH	0.023/0/0			0.023/0.023		+0.069
Reconnection of downstream and upstream flanges	TE/VSC		0.1	0.021			+0.121
Reconnection of cables, air, and water cooling	TE-ABT/BE-BI/TE-VSC		0.067		0.067/0	0.067	+0.2
Leak test	TE-VSC		0.2				+0.2
Installation of shielding	EN-HE-HH	0.1/0.1/0.1					+0.3
		0.27/0.195/0.195	0.52	0.067	0.2/0.023	0.127	1.6

Accumulated Dose per Person and Intervention during the 'Replacement of the complete system' at PS SS15 after cooling time of 4 months

Work description (Task)	Dep/Grp (executing)	Dose/person (EN-HE-HH_1 st /2 nd /3 rd) [mSv]	Dose/person (TE-VSC_1 st) [mSv]	Dose/person (TE-VSC_2 nd) [mSv]	Dose/person (TE-ABT-1 st /2 nd) [mSv]	Dose/person (BE-BI) [mSv]	Total collective dose [mSv]
Actions							1.0
Venting of sector	TE-VSC	remote					
Dismantling of shielding	EN-HE-HH	0.05/0.056/0.056					0.162
Disconnection of downstream and upstream flanges	TE/VSC		0.02	0.023			+0.043
Disconnect cabling, compressed air, water cooling, etc.	TE-ABT, BE-BI, TE-VSC		0.07		0.035/0	0.035	+0.14
Removal of tank assembly	TE-ABT, EN-HE-HH	0.028/0/0			0.028/0		+0.056
Installation of spare tank	TE-ABT, EN-HE-HH	0.017/0/0			0.017/0.017		+0.051
Reconnection of downstream and upstream flanges	TE/VSC		0.06	0.015			+0.075
Reconnection of cables, air, and water cooling	TE-ABT/BE-BI/TE-VSC		0.045		0.045/0	0.045	+0.135
Leak test	TE-VSC		0.135				+0.135
Installation of shielding	EN-HE-HH	0.06/0.06/0.06					+0.18
		0.15/0.12/0.12	0.33	0.038	0.125/0.017	0.08	1.0

Real Action – exchange of PE.SMH16 in 2009

Description: Preventive removal of SMH16.1 and reinstallation of spare SMH16.2 in PS SS16
[PE.SMH16_exchange.xlsx](#)